RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 22-04-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"DEVELOPMENTS OF ROADS AND DRAINS AT ATTUR, ANANTHAPURA, 3RD PHASE SANITARY CORE AREAS AND DRILLING OF BOREWELLS AND PROVIDING PIPE LINE AT SC/ST AREAS IN WARD NO:03 AND 04 OF YELAHANKA DIVISION (PACKAGE NO:09)."**

Ref: 1. Work Order No: BBMP/EE/YNK.D/EPMT-05/W.O/186/2020-21

2. Job code: 003-21-000044

We are here with forwarding to Sri.K.Venkata Raju, No:23, RMV 2nd Stage, Nagashettyhalli, Near Akai Public School, Bangalore-560094. First & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 56,92,641.00/- (Rs Fifty Six Lakhs Ninety Two Thousand Six Hundred and Forty One Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

RUDRAPRASAD CONSULTANTS BANGALORE

R. KARTHIK RECHAN B.E, M S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Developments of Roads and Drains at Attur, Ananthapura, 3rd Phase Sanitary Core Areas and Drilling of Borewells and Providing Pipe Line at SC/ST Areas in Ward No:03 and 04 of Yelahanka Division (Package no:09).

Name of Client : EXECUTIVE ENGINEER, YELAHANKA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Sri.K.Venkata Raju, No:23, RMV 2nd Stage, Nagashettyhalli, Near Akai Public School, Bangalore-560094.

Total Cost : Rs. 56,92,641.00/-

Date Of Inspection : 22-04-21

Status Of Bill : First & Part Bill

In the Presence of : a) Assistant Engineer Yelahanka division, BBMP, Bangalore
b) R Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Excavation for road, drains and similar works - KSSRB 300-1. Earthwork excavation by manual means in hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods. complete as per specifications and as per the directions of the Engineer-in-charge of the work .	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and laying in position Plain cement concrete of Mix 1:4.8 with OPC @ 180 kgs, with 40mm and Down size graded granite metal course aggregate s@ 0.85cum and fine aggregates @ 0.57cum machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted , in foundation , including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

6	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc ,Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200 including cost of materials, labour, HOM complete as per specifications.-do-Wall & bottom thickness 15cm. complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory
8	Supply and fixing Precast reinforced concrete slab 10cm thick including cost of reinforcement as per design and drawing, material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc , complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials. complete as per specifications and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory
9	Supply and fixing Precast reinforced concrete slab 250cm thick including cost of reinforcement as per design and drawing, material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc , complete with all leads and lift conveyance charges, labour charges inclusive of cost of all materials.complete as per specifications and as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬೆಂಗಳೂರು-106

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in